

O/O THE PROJECT MANAGER (HEWO)-CUM SUPERINTENDING ENGINEER, HSVP
To

The Managing Director,
HEWO, C-3, Sector-6,
Panchkula.

Memo No. 1905-1907


Dated : 15/12/25

Subject: Regarding completion of HEWO flats at Sector-19 & Sector-21 D,
Faridabad.

In the reference of your letter No. AA/HEWO/2025/1562 dated
10.12.2025.

In the reference of the above letter, undersigned sent a letter to the agency
vide No. 1900 dated 10.12.2025 i.e. M/s Nanu Ram Goyal and Company to submit the
last & final date to complete the above said project, as his previous date of completion
the project i.e. dated 30.11.2025 already elapsed. Now in the reference of the letter
dated 10.12.2025 the agency sent through mail on dated 15.12.2025 a new date to
complete the project i.e. 31.01.2026 which is submitted for further necessary action &
decisions please.

DA/- As Above


Superintending Engineer,
Cum-Project Manager,
HEWO, Faridabad.

Endst. No. 1907

Dated: 15/12/25

A copy of the above is forwarded to the following for information please.

1. The Chief Administrator, HSVP cum Chairman, HEWO, C-3, Sector-6,
Panchkula.
2. The Administrator, HSVP Faridabad w.r.t. his office letter No.11484 dated
15.12.2025.


Superintending Engineer,
Cum-Project Manager,
HEWO, Faridabad.

Revise Programme HEWO FARIDABA

Sector-19						Date 15.12.25				
Sr. No	Description (Tender)	QTY	Unit	Rate	Amount	Completion Date	Sector-21 D			
							QTY	Unit	Rate	Amount
7	Plaster and Finishing									
(i)	Internal Finishing	8916	Sqm.	120	1069920	H.O. Time	2108	Sqm.	120	252900
(ii)	External Finishing	1269	Sqm.	350	444150	15.01.26	491	Sqm.	350	171819
8	Road and Pavement									
1 (ii)	Trimix flooring									
(ii)	Hold for Mis. Work						241	CUM	6912.15	1668593
9	Sanitary installation and Plumbing work						1	LS	750000	750000
(i)	Sanitary installation CP Fitting	36	Toilet	600	21600	H.O. Time				
(ii)	Installation of China Ware						231	Toilet	600	138600
11	SWD work and Sewer Work						76	Toilet	500	38000
(i)	Drain Work in basement(Drain Cover)									
18	Horticulture,R.W.H.Boundary wall,Main Gate & other Development Work						230	Rmtr	658	151417
(ii)	Plaster									
(iii)	Apex Painting	1840	SQM.	97	178159	25.01.26	144	SQM.	185.2	26669
(iv)	M S. Railing & Gate						537	SQM.	96.8	51982
	Horticulture						4285	Kg.	85.95	368296
(i)	Grass Work									
(ii)	R.W.H.(Gravel)	16	CUM	1766	27413.3	20.01.26	1	Nos.	200000	200000
	Electrical Work						10	CUM	1765.75	18276
2	1a DG Shaft Work									
1b	Hold for Mis. Work						0.75	Nos.	1250000	937500
2	HT Cable 240 Sqmm						1	LS	750000	750000
3	Jointing kit						80	Rmtr	1600	128000
4	Pole Cable 6 sqmm						4	Nos	6000	24000
5	DB Cable 10 sqmm						400	Rmtr	130	52000
3	8 Water Pump	2	Set	310000	620000	20.12.25	200	Rmtr	150	30000
11	Energy Meter	321	Nos	4500	1444500	H.O. Time	1	Set	350000	350000
							93	Nos	4500	418500
4	12 Vantilation and Pressurisation Fan	32	Nos	100000	3200000	31.12.25				
5	13 Ventilation Duct	400	Rmtr	700	280000	31.12.25				
6	14 Fire Alarm work	0.05	Compl	4000000	200000	20.12.25	0.15	Compl	850000	127500

